Foundation Excavations Northwest Church Wall June 1987







- Water table line -Present Splash gutter 4" brick level w/ earth Concrete
Consoil to undetermined clapth rundation Design of Spread Footing for Christ Church (Bricks are 4"x 8/2 x 23/4) old level of brick-4" (Present earth level) 1 courses @ 1/2" ofset 4 Courses @ Z' offset 3 Courses @ 1/2 offset 3 Courses @ 0 offset clay for undetermined depth Total depth approximately 60" (Wall of Church said to be 36" thick, so with 26" flairs at the bottom, the wall base was almost 6' thick) VN 22/6/87